

Final enrichment building demolished in August 2016





National Historic Preservation (NHP) at ETPP

- **National Historic Preservation Act (NHPA)** is a **requirement of Comprehensive Environmental Response, Compensation and Liability Act (CERCLA)**, which governs site **cleanup**
- **Memorandum of Agreement (MOA) for Interpretation of ETPP (per NHPA)** executed in August 2012
- **Manhattan Project National Historical Park** was formally established in **November 2015**
- **Historic preservation commitments at ETPP are independent but complementary** of ongoing efforts to develop the **National Park**



MOA Consulting Parties





MOA Commitments - Completed


- ✓ Awarded a grant to assist in **purchase/rehabilitation of Alexander Inn**
- ✓ Obtained services of Professional Site Design Team and a Museum Professional
- ✓ Created inventory of **equipment and artifacts**
- ✓ Developed a K-25 **Virtual Museum**
- ✓ Designed
 - Equipment Building
 - Viewing Tower
 - K-25 History Center
- ✓ Designed 12 **wayside exhibits**
- ✓ Conducted investigation to determine feasibility of **retaining the K-25 Building Slab**





MOA Commitments – Ongoing


- **Construct Equipment Building, Viewing Tower, and K-25 History Center**
- **Place 12 wayside exhibits**
- **Dedicate the footprint of K-25**





K-25 History Center

- Partnership with the City of Oak Ridge (COR)
- Agreement with COR to use **second floor of Fire Station #4**
- Center will include **oral histories, original artifacts, etc.**, that commemorate the history of the K-25 site
- Construction of History Center/fabrication of exhibits is first priority





Equipment Building / Viewing Tower

- Design **replicates exterior** appearance of the K-25 Building
- Houses representative **cross-section of gaseous diffusion** technology
- Design includes enclosed **observation deck** that provides a 360-degree view of the site





Project Status

- ✓ Completed Final Design (January 2017); **issued construction request for proposal (RFP) (July 2017)**
- Issue **exhibit fabrication and installation RFP** in August 2017
- **Award** construction and exhibit fabrication **subcontracts** September 2017
- **Begin construction and exhibit fabrication** October 2017 as funding allows with History Center construction and exhibit fabrication first priority
- Complete construction and exhibit fabrication/installation in **2020**